

# Subfloor Moisture - Go / No-Go Site Checklist FlooringToolsDirect.com

Use this checklist on site before laying flooring. Tick each box once confirmed. If any item cannot be confirmed, pause the install and agree a moisture management plan per the system specification.

## Job details

Site / Address: \_\_\_\_\_ Installer: \_\_\_\_\_

Subfloor type: \_\_\_\_\_ Flooring type: \_\_\_\_\_

Date: \_\_\_\_\_ Room/Area: \_\_\_\_\_ Notes: \_\_\_\_\_

## Before you lay

Tick each box once confirmed:

- 1. Subfloor is sound, clean, and not visibly contaminated.  
\_\_\_\_\_
- 2. Moisture risk assessed (new build / ground floor / anhydrite / history).  
\_\_\_\_\_
- 3. Screening done (non-invasive meter) across multiple points (edges, thresholds, patches).  
\_\_\_\_\_
- 4. Acceptance test completed if required (RH/CM per spec).  
\_\_\_\_\_
- 5. Results meet the flooring/adhesive system requirements (often referenced:  $\leq 75\%$  RH resilient;  $\leq 65\%$  RH timber).  
\_\_\_\_\_
- 6. If not: moisture management plan agreed (do not install and hope).  
\_\_\_\_\_

### If any box is unticked:

Pause the install, confirm the required test method, and agree a moisture management plan per the system specification.  
Tip: keep photos of readings and your checklist for job records.